

SCS ENGINEERS

July 18, 2014
File No. 23212007.02

Ms. Tracy Buchanan
Unit Supervisor
Ohio EPA Southwest District Office
401 East Fifth Street
Dayton, Ohio 45402-2911

Subject: City of St. Bernard Landfill
440 Bank Avenue - Residential CGI Installation – July 16, 2014

Dear Tracy:

On behalf of the Village of St. Bernard (Village), SCS Engineers (SCS) is providing this letter to document the installation of a Combustible Gas Indicator (CGI) at 440 Bank Avenue (Morgan residence).

The CGI was calibrated with 10,000 ppm (methane) calibration gas at an approximate flow rate of 250 cc/min. The unit is located in the basement laundry room. There are no natural gas appliances that could result in non-landfill gas related alarms.

Should you have any questions or comments, or require further clarification of this letter, please contact me at your earliest convenience.

Sincerely,



Randall C. Mills
Senior Project Scientist
SCS ENGINEERS



James J. Walsh, P.E.
President
SCS ENGINEERS

RCM/JJW

cc Chuck DeJonckheere, Hamilton County Health Dept.
Nick Schapman, CRA
Bill Burkhardt, Mayor, Village of St. Bernard

