

SCS ENGINEERS

April 8, 2016
File No. 23212007.04

Ms. Tracy Buchanan
Ohio EPA Southwest District Office
401 East Fifth Street
Dayton, OH 45402-2911

Subject: Saint Bernard Landfill, 2016 Annual Recalibration of CGIs

Dear Ms. Buchanan:

This letter is a supplement to the March 14, 2016 report, documenting the calibration of the alarm at 433 Bank Avenue on April 7, 2016. As previously reported, on March 4, 2016, the alarms were calibrated at 5 residences. The alarms in two other residences were calibrated on March 11, 2016. Another alarm was recalibrated on March 14th. The calibration was performed by Randall Mills of SCS. Field notes for the recalibration are summarized in the table below. The alarm has a set point of 10,000 ppm (1 percent by volume).


Address (Bank Avenue)	Date	Approximate Start Time (p.m.)	CGI in Operation on Arrival	Sensor Replacement Required	Calibration Completed (10,000 ppm)	Verification Test Successful
433	4/7/16	16:35	Yes	No	Yes	Yes

Please contact the undersigned if you have any questions.

Sincerely,



Randall C. Mills
Senior Project Scientist
SCS ENGINEERS



James J. Walsh, P.E.
Project Director
SCS ENGINEERS

RCM/JJW

cc John Estep, Mayor, Village of St. Bernard
Nick Schapman, GHD
Chuck DeJonckheere, Hamilton County Health Dept.

