SCS ENGINEERS

September 11, 2024 File No. 23212007.12

Ms. Maria Lammers Ohio EPA Southwest District Office 401 East Fifth Street Dayton, Ohio 45402-2911 Submitted Electronically

Subject: Village of St. Bernard Landfill Second Semi-Annual 2024 Monitoring Report

Dear Ms. Lammers:

Enclosed please find the results of the second semi-annual gas monitoring performed on behalf of the Village of St. Bernard at the closed St. Bernard Landfill on September 11, 2024.

No combustible gas concentrations at or above the compliance threshold were detected at any of the probes in the compliance monitoring network.

It is anticipated that the next semi-annual monitoring event will be performed in March 2025.

Should you have any questions or comments, please contact the undersigned.

Sincerely,

Randall C. mills

Randall C. Mills, P.G. Senior Project Scientist SCS Engineers

RCM/JJW

3

James J. Walsh, P.E. Principal SCS Engineers

cc: Tim Werdmann, Village of St. Bernard Jonathan Stuchell, Village of St. Bernard Chuck DeJonckheere, R.S., Hamilton County Public Health

Encl.

EXPLOSIVE	GAS MONITOR	ING REPORT	-										
Facility:	Closed St. Bernard Landfill Hamilton County 9/11/2024				Weather Conditions								
County:					Ambient air tem	perature:		86 degrees F Relative Humidity (9		(%):	(o): 28%		
Date of Sampling:					Barometric pressure (inches Hg): Comments:			30.13 Odor Present?		sent?	No		
	nake and model calibration: ^{formed in:} Fie	9/11/24	000 Factor	- 			Calibra	ation gas:	CH4 15%, CO2 15%, O	11%			
Probe Identification	Sampling Time	CH₄ (% by volume)	Contin (check Yes	(one)	Current Conditions of the Probe	Pressure (inches water)	Depth to water (FT below GS)	As-built Probe Depth (FT below GS)	Length of screen (FT)	Is screer interval floo (check of Yes	oded?	Comments	
MP-1	9:43	0		Х	OK		9.31	unknown	unknown			depth of top of screen not known	
MP-7E	10:31	0		Х	OK		9.18	14	11		Х		
MP-7H	10:41	0		Х	see note 1		6.63	15	13		Х		
MP-8F	10:24	0		Х	OK		9.60	14	10		Х		
MP-9	10:13	0.1		Х	see note 1		8.88	12	10		Х		
MP-16	9:49	0.2		Х	OK		9.04	12	10		Х		
MP-17	9:59	0		Х	OK		dry to 11.77	13	10		Х		

Note 1. Flush mount protective casing filled with water. Bailed before monitoring.

Name:

Randell C. mille

Affiliation: SCS Engineers